

NEW LONDON CENTRAL SCHOOL & SAU ADMINISTRATIVE OFFICES

AHERA TABLES

School Administrative Unit No. 65
Kearsarge Regional School District

New London Central School and SAU 65 Administrative Offices
(Formerly Kearsarge Middle School)
New London, New Hampshire

1962 Wing-Pit Area Room #	Sample Description	EPA Category	Quantity	EPA Assessment	Response Action	6-Month Insp. Changes Y/N
Classroom 1	12" x 12" Floor Tile/Mastic	Misc.	750 ft	5	1	Abated 2013*
Classroom 2	12" x 12" Floor Tile/Mastic	Misc.	750 ft	5	1	Abated 2013*
Classroom 3	12" x 12" Floor Tile/Mastic	Misc.	410 ft	5	1	Abated 2013*
Classroom 4	12" x 12" Floor Tile/Mastic	Misc.	750 ft	5	1	Abated 2013*
Classroom 5	12" x 12" Floor Tile/Mastic	Misc.	700 ft	5	1	Abated 2013*
Corridor	9" x 9" Floor Tile/Mastic	Misc.	800 ft	5	1	Abated 2013*
Stairs	12" x 12" Floor Tile/Mastic	Misc.	80 ft	5	1	Abated 2013*

Note: ft² = Square feet. If yes, note any changes for 6-Month reinspection.

* One Source Environmental

Stephen McPherson - #A1000204

Date: 4/2015

**School Administrative Unit No. 65
Kearsarge Regional School District**

**New London Central School and SAU 65 Administrative Offices
(Formerly Kearsarge Middle School)
New London, New Hampshire**

1962 Wing Center Area-Room #	Sample Description	EPA Category	Quantity	EPA Assessment	Response Action	6-Month Insp. Changes Y/N
Classroom 6	12"x12" Floor Tile and associated Mastic	Misc.	850 ft	5	1	N
Classroom 7	12"x12" Floor Tile and associated Mastic	Misc.	1,145 ft	5	1	N
Classroom 8	12"x12" Floor Tile and associated Mastic	Misc.	725 ft	5	1	N
Classrooms 9 & 9A	12"x12" Floor Tile and associated Mastic	Misc.	1,070 ft	5	1	N
Classroom 10	12"x12" Floor Tile and associated Mastic	Misc.	675 ft	5	1	N
Classroom 11	12"x12" Floor Tile and associated Mastic	Misc.	1,250 ft	5	1	N
Corridors	9"x9" Floor Tile and associated Mastic	Misc.	1,270 ft	5	1	Abated 2013*

Note: ft² = Square feet. If yes, note any changes for 6-Month reinspection.

Stephen McPherson - #A1000204

Date: 4/2015

School Administrative Unit No. 65
Kearsarge Regional School District

New London Central School and SAU 65 Administrative Offices
(Formerly Kearsarge Middle School)
New London, New Hampshire

1962 Wing Gym Area-Room #	Sample Description	EPA Category	Quantity	EPA Assessment	Response Action	6-Month Insp. Changes Y/N
Gym	Roof Drain Fitting Insulation	TSI	6 LF	1	3	N
Gym Storage Room	12" x 12" Floor Tile/Mastic	Misc.	250 ft	5	1	N
Gym Locker Room, Boys	12" x 12" Floor Tile/Mastic	Misc.	470 ft	5	1	N
Gym Locker Room, Girls	12" x 12" Floor Tile/Mastic	Misc.	470 ft	5	1	N
Music Room Offices and Closets	9" x 9" Floor Tile/Mastic (Carpeted)	Misc.	280 ft	5	1	N
Corridor to Music Room	9" x 9" Floor Tile/Mastic	Misc.	280 ft	5	1	N

Note: ft² = Square feet, LF=Linear Feet. If yes, note any changes for 6-Month reinspection.

Stephen McPherson - #A1000204

Date: 4/2015

**School Administrative Unit No. 65
Kearsarge Regional School District**

**New London Central School and SAU 65 Administrative Offices
(Formerly Kearsarge Middle School)
New London, New Hampshire**

Administrative Offices Wing-Room #	Sample Description	EPA Category	Quantity	EPA Assessment	Response Action	6-Month Insp. Changes Y/N
Corridor	12" x 12" Floor Tile/Mastic (Carpeted)	Misc.	930 ft	5	1	N
Room 12 (MC-7) Server Room	9" x 9" Floor Tile/Mastic	Misc.	180 ft	5	1	N
Room 13	12" x 12" Floor Tile/Mastic (Carpeted)	Misc.	200 ft	5	1	N
Room 14	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic (Carpeted)	Misc.	350 ft	5	1	N
Room 15	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic (Carpeted)	Misc.	500 ft	5	1	N
Room 16	12" x 12" Floor Tile/Mastic (Carpeted)	Misc.	200 ft	5	1	N
Room 17	12" x 12" Floor Tile/Mastic (Carpeted)	Misc.	300 ft	5	1	N
Room 18	12" x 12" Floor Tile/Mastic (Carpeted)	Misc.	850 ft	5	1	N
Room 19	12" x 12" Floor Tile/Mastic (Carpeted)	Misc.	864 ft	5	1	N
Room 21	12" x 12" Floor Tile/Mastic (Carpeted)	Misc.	650 ft	5	1	N
Room 22	12" x 12" Floor Tile/Mastic (Carpeted)	Misc.	875 ft	5	1	N

Stephen McPherson - #A1000204

Date: 4/2015

**School Administrative Unit No. 65
Kearsarge Regional School District**

**New London Central School and SAU 65 Administrative Offices
(Formerly Kearsarge Middle School)
New London, New Hampshire**

Administrative Offices Wing-Room #	Sample Description	EPA Category	Quantity	EPA Assessment	Response Action	6-Month Insp. Changes Y/N
Room 23	12" x 12" Floor Tile/Mastic (Carpeted)	Misc.	1,350 ft	5	1	N
Room 24	12" x 12" Floor Tile/Mastic (Carpeted)	Misc.	900 ft	5	1	N

Note: ft² = Square feet. If yes, note any changes for 6-Month reinspection.

Stephen McPherson - #A1000204

Date: 4/2015

School Administrative Unit No. 65
Kearsarge Regional School District

New London Central School and SAU 65 Administrative Offices
(Formerly Kearsarge Middle School)
New London, New Hampshire

Old Cafeteria Wing Room #	Sample Description	EPA Category	Quantity	EPA Assessment	Response Action	6-Month Insp. Changes Y/N
Cafeteria (Old)	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic	Misc.	3,000 ft	5	1	N
Storage Rooms	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic	Misc.	1,150 ft	5	1	N
Kitchen Area	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic	Misc.	1,394 ft	5	1	*
Corridor	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic	Misc.	900 ft	5	1	N

Note: ft² = Square feet. If yes, note any changes for 6-Month reinspection.

* Ceramic Tile present at this location. TLG unable to determine if this area was storage area by Cafeteria, Kitchen area has clay tiles.

Stephen McPherson - #A1000204

Date: 4/2015

**School Administrative Unit No. 65
Kearsarge Regional School District**

**New London Central School and SAU 65 Administrative Offices
(Formerly Kearsarge Middle School)
New London, New Hampshire**

Original 1941 Building Room #	Sample Description	EPA Category	Quantity	EPA Assessment	Response Action	6-Month Insp. Changes Y/N
Classroom #26	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic (Carpet)	Misc.	660 ft	5	1	N
Classroom #27	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic (Carpet)	Misc.	660 ft	5	1	N
1st. Fl. Office	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic (Carpet)	Misc.	220 ft	5	1	N
1st Fl. Restrooms	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic	Misc.	160 ft	5	1	N
Classroom #31	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic	Misc.	660 ft	5	1	N
Classroom #31A	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic	Misc.	220 ft	5	1	N
Classroom #32	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic (Carpet)	Misc.	660 ft	5	1	N
1st Fl. Corridor	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic	Misc.	1,310 ft	5	1	N
Classroom #34	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic (Carpet)	Misc.	660 ft	5	1	N

Stephen McPherson - #A1000204

Date: 4/2015

**School Administrative Unit No. 65
Kearsarge Regional School District**

**New London Central School and SAU 65 Administrative Offices
(Formerly Kearsarge Middle School)
New London, New Hampshire**

Original 1941 Building Room #	Sample Description	EPA Category	Quantity	EPA Assessment	Response Action	6-Month Insp. Changes Y/N
Science Room	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic (Carpet)	Misc.	660 ft	5	1	N
Classroom #35	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic (Carpet)	Misc.	660 ft	5	1	N
Classroom #36	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic (Carpet)	Misc.	660 ft	5	1	N

Note: ft² = Square feet. If yes, note any changes for 6-Month reinspection.

Stephen McPherson - #A1000204

Date: 4/2015

School Administrative Unit No. 65
Kearsarge Regional School District

New London Central School and SAU 65 Administrative Offices
(Formerly Kearsarge Middle School)
New London, New Hampshire

Original Building Room #	Sample Description	EPA Category	Quantity	EPA Assessment	Response Action	6-Month Insp. Changes Y/N
Room # MC-6	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic	Misc.	660 ft	5	1	N
Classroom #38	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic	Misc.	660 ft	5	1	N
2nd Fl. Corridor	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic	Misc.	900 ft	5	1	N
2nd Fl. Restrooms	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic	Misc.	900 ft	5	1	N

Note: ft² = Square feet. If yes, note any changes for 6-Month reinspection.

Stephen McPherson - #A1000204

Date: 4/2015

School Administrative Unit No. 65
Kearsarge Regional School District

New London Central School and SAU 65 Administrative Offices
(Formerly Kearsarge Middle School)
New London, New Hampshire

The EPA Assessment Codes identified in the Table above are as follows:

1. Damaged or significantly damaged thermal system insulation Asbestos-Containing Materials (ACM).
2. Damaged friable surfacing ACM.
3. Significantly damaged friable surfacing ACM.
4. Damaged or significantly damaged friable miscellaneous ACM.
5. Asbestos-Containing Building Materials (ACBM) with potential for damage.
6. ACBM with potential for significant damage.
7. Any remaining friable ACBM or friable suspected ACBM.

The Response Action Codes identified in the Table above are as follows:

1. Monitor identified material under the Operations and Maintenance Program.
2. Repair, encapsulate or enclose identified material, decontaminate immediate area, then monitor under the Operations and Maintenance Program.
3. Remove identified material, decontaminate immediate area. Remove material from Table above.

Stephen McPherson - #A1000204

Date: 4/2015

NEW LONDON ELEMENTARY SCHOOL

AHERA TABLES

School Administrative Unit No. 65
Kearsarge Regional School District
New London Elementary School (Formerly Kearsarge Elementary School)
New London, New Hampshire

Room #	Sample Description	EPA Category	Quantity	EPA Assessment	Response Action	Date: 6-Month Insp. Changes Y/N
Classroom 1	12" x 12" Floor Tile/Mastic	Misc.	320 ft	5	1	N
Classroom 2	12" x 12" Floor Tile/Mastic	Misc.	320 ft	5	1	N
Classroom 3	12" x 12" Floor Tile/Mastic	Misc.	320 ft	5	1	N
Classroom 4	12" x 12" Floor Tile/Mastic	Misc.	320 ft	5	1	N
Classroom 5	12" x 12" Floor Tile/Mastic	Misc.	320 ft	5	1	N
Classroom 6	12" x 12" Floor Tile/Mastic	Misc.	320 ft	5	1	N
Classroom 7	12" x 12" Floor Tile/Mastic	Misc.	320 ft	5	1	N
Classroom 8	12" x 12" Floor Tile/Mastic	Misc.	320 ft	5	1	N
Classroom 9	12" x 12" Floor Tile/Mastic	Misc.	320 ft	5	1	N
Classroom 10	12" x 12" Floor Tile/Mastic	Misc.	320 ft	5	1	N
Classroom 11	12" x 12" Floor Tile/Mastic	Misc.	320 ft	5	1	N
Classroom 12	12" x 12" Floor Tile/Mastic	Misc.	320 ft	5	1	N
Classroom 13	12" x 12" Floor Tile/Mastic	Misc.	320 ft	5	1	N
Classroom 14	12" x 12" Floor Tile/Mastic	Misc.	320 ft	5	1	N
Classroom 15	12" x 12" Floor Tile/Mastic	Misc.	320 ft	5	1	N

School Administrative Unit No. 65
Kearsarge Regional School District
New London Elementary School (Formerly Kearsarge Elementary School)
New London, New Hampshire

Room #	Sample Description	EPA Category	Quantity	EPA Assessment	Response Action	Date: 6-Month Insp. Changes Y/N
Classroom 16	12" x 12" Floor Tile/Mastic	Misc.	320 ft	5	1	N
Art Room	12" x 12" Floor Tile/Mastic	Misc.	1,010 ft	5	1	N
Faculty Storage (Supply Closet 1)	12" x 12" Floor Tile/Mastic	Misc.	72 ft	5	1	N
MC-7	12" x 12" Floor Tile/Mastic	Misc.	150 ft	5	1	N

Note: ft² = Square feet. If yes, note any changes for 6-Month re-inspection.

School Administrative Unit No. 65
Kearsarge Regional School District
New London Elementary School (Formerly Kearsarge Elementary School)
New London, New Hampshire

The EPA Assessment Codes identified in the Table above are as follows:

1. Damaged or significantly damaged thermal system insulation Asbestos-Containing Materials (ACM).
2. Damaged friable surfacing ACM.
3. Significantly damaged friable surfacing ACM.
4. Damaged or significantly damaged friable miscellaneous ACM.
5. Asbestos-Containing Building Materials (ACBM) with potential for damage.
6. ACBM with potential for significant damage.
7. Any remaining friable ACBM or friable suspected ACBM.

The Response Action Codes identified in the Table above are as follows:

1. Monitor identified material under the Operations and Maintenance Program.
2. Repair, encapsulate or enclose identified material, decontaminate immediate area, then monitor under the Operations and Maintenance Program.
3. Remove identified material, decontaminate immediate area. Remove material from Table above.

SIMONDS ELEMENTARY SCHOOL

AHERA TABLES

**School Administrative Unit No. 65-
Kearsarge Regional School District
Simonds Elementary School
Warner, New Hampshire**

1870's Wing Room #	Sample Description	EPA Category	Quantity	EPA Assessment	Response Action	Date: 6-Month Insp. Changes Y/N
Staff Bathroom	9" x 9" Black and Gray Floor Tiles/Mastic (Under 12" x 12" tiles)	Misc.	50 ft	5	1	Y*
Supply Closet	9" x 9" Black and Gray Floor Tiles/Mastic (Under Carpet)	Misc.	200 ft	5	1	Y
Room #12, Nurse's Office	9" x 9" Black and Gray Floor Tiles/Mastic (Under Carpet)	Misc.	280 ft	5	1	Y
Room #13	9" x 9" Black and Gray Floor Tiles/Mastic (Under Carpet)	Misc.	520 ft	5	1	Y
Room # 15	9" x 9" Black and Gray Floor Tiles/Mastic (Under Carpet)	Misc.	760 ft	5	1	Y
Room #16	9" x 9" Black and Gray Floor Tiles/Mastic (Under Carpet)	Misc.	700 ft	5	1	Y
Room #18	9" x 9" Black and Gray Floor Tiles/Mastic (Under Carpet)	Misc.	700 ft	5	1	Y
Room #19	9" x 9" Black and Gray Floor Tiles/Mastic (Under Carpet)	Misc.	200 ft	5	1	Y
Room # 20	9" x 9" Black and Gray Floor Tiles/Mastic (Under Carpet)	Misc.	1,040 ft	5	1	Y
Room # 21	9" x 9" Black and Gray Floor Tiles/Mastic (Under Carpet)	Misc.	1,120 ft	5	1	Y

Note: ft² = Square feet, If yes, note any changes for 6-Month re-inspection.

* New 12" x 12" Floor Tiles installed over 9" x 9" Floor Tiles

6-Month Inspector: Stephen McPherson - #A1000204

Date: April, 2015

**School Administrative Unit No. 65-
Kearsarge Regional School District
Simonds Elementary School
Warner, New Hampshire**

Center Wing Room #	Sample Description	EPA Category	Quantity	EPA Assessment	Response Action	Date: 6-Month Insp. Changes Y/N
Hallway	9" x 9" Gray Floor Tile/Mastic (Under Carpet)	Misc.	1,000 ft			Abated 7/2011
Lobby	9" x 9" Gray Floor Tile/Mastic (Under Carpet)	Misc.	170 ft			Abated 7/2011
Room # 9, Staff Room	9" x 9" Gray Floor Tile/Mastic (Under Carpet)	Misc.	630 ft	5	1	N
Room #10	9" x 9" Gray Floor Tile/Mastic (Under Carpet and 12" x 12" Floor Tiles)	Misc.	920 ft	5	1	N
Room # 11, Principal's Office	9" x 9" Gray Floor Tile/Mastic (Under Carpet)	Misc.	210 ft	5	1	N
Room # 22, Copy Room inside Main Office	9" x 9" Gray Floor Tile/Mastic (Under Carpet)	Misc.	100 ft	5	1	N
Room # 23 Main Office	9" x 9" Gray Floor Tile/Mastic (Under Carpet)	Misc.	180 ft	5	1	N
Room # 25	9" x 9" Gray Floor Tile/Mastic (Under Carpet and 12" x 12" Floor Tiles)	Misc.	860 ft	5	1	N
Room # 27	9" x 9" Gray Floor Tile/Mastic (Under Carpet and 12" x 12" Floor Tiles)	Misc.	891 ft	5	1	N
Room # 28	9" x 9" Gray Floor Tile/Mastic (Under Carpet)	Misc.	297 ft	5	1	N

Note: ft² = Square feet, If yes, note any changes for 6-Month re-inspection.

School Administrative Unit No. 65-
Kearsarge Regional School District
Simonds Elementary School
Warner, New Hampshire

The EPA Assessment Codes identified in the Table above are as follows:

1. Damaged or significantly damaged thermal system insulation Asbestos-Containing Materials (ACM).
2. Damaged friable surfacing ACM.
3. Significantly damaged friable surfacing ACM.
4. Damaged or significantly damaged friable miscellaneous ACM.
5. Asbestos-Containing Building Materials (ACBM) with potential for damage.
6. ACBM with potential for significant damage.
7. Any remaining friable ACBM or friable suspected ACBM.

The Response Action Codes identified in the Table above are as follows:

1. Monitor identified material under the Operations and Maintenance Program.
2. Repair, encapsulate or enclose identified material, decontaminate immediate area, then monitor under the Operations and Maintenance Program.
3. Remove identified material, decontaminate immediate area. Remove material from Table above.

SUTTON CENTRAL SCHOOL

AHERA TABLES

School Administrative Unit No. 65
Kearsarge Regional School District
Sutton Central School
Sutton Mills, New Hampshire

Room #	Sample Description	EPA Category	Quantity	EPA Assess.	Response Action	Date: 6-Month Insp. Changes Y/N
1953 Wing, Boys Bathroom	12" x 12" Off-white Floor Tile/Mastic	Misc.	48 ft	5	1	Y*
1953 Wing, Girls Bathroom	12" x 12" Off-white Floor Tile/Mastic	Misc.	48 ft	5	1	Y*

Note: ft² = Square feet.

* Tested December 2012 by TLG. Negative for Asbestos-to be removed from tables, next reinspection.

6-Month Inspector: Stephen McPherson - #A1000204

Date: April, 2015

School Administrative Unit No. 65
Kearsarge Regional School District
Sutton Central School
Sutton Mills, New Hampshire

The EPA Assessment Codes identified in the Table above are as follows:

1. Damaged or significantly damaged thermal system insulation Asbestos-Containing Materials (ACM).
2. Damaged friable surfacing ACM.
3. Significantly damaged friable surfacing ACM.
4. Damaged or significantly damaged friable miscellaneous ACM.
5. Asbestos-Containing Building Materials (ACBM) with potential for damage.
6. ACBM with potential for significant damage.
7. Any remaining friable ACBM or friable suspected ACBM.

The Response Action Codes identified in the Table above are as follows:

1. Monitor identified material under the Operations and Maintenance Program.
2. Repair, encapsulate or enclose identified material, decontaminate immediate area, then monitor under the Operations and Maintenance Program.
3. Remove identified material, decontaminate immediate area. Remove material from Table above.