

NEW LONDON CENTRAL SCHOOL & SAU OFFICE  
BUILDING

AHERA SIGNATURE TABLES

**School Administrative Unit No. 65**  
**Kearsarge Regional School District**  
**SAU #65 Administrative Offices-Kearsarge Learning Center**  
**New London, New Hampshire**

1962 Wing Center Area-Room #	Sample Description	EPA Category	Quantity	EPA Assessment	Response Action	6-Month Insp. Changes Y/N
Classroom 6	12"x 12" Floor Tile and associated Mastic	Misc.	850 ft <sup>2</sup>	5	1	N
Classroom 7			1,145 ft <sup>2</sup>			
Classroom 8			725 ft <sup>2</sup>			
Classrooms 9 & 9A			1,070 ft <sup>2</sup>			
Classroom 10			675 ft <sup>2</sup>			
Classroom 11			1,250 ft <sup>2</sup>			

Note: ft<sup>2</sup> = Square feet. If yes, note any changes for 6-Month reinspection.

Inspector: Stephen McPherson #A1000204

Date: July 2021

**School Administrative Unit No. 65  
Kearsarge Regional School District  
SAU #65 Administrative Offices-Kearsarge Learning Center  
New London, New Hampshire**

1962 Wing Gym Area-Room #	Sample Description	EPA Category	Quantity	EPA Assessment	Response Action	6-Month Insp. Changes Y/N
Gym	Roof Drain Fitting Insulation	TSI	6 LF	1	3	N
Gym Storage Room	12" x 12" Floor Tile/Mastic	Misc.	250 ft²	5	1	
Gym Locker Room, Boys			470 ft²			
Gym Locker Room, Girls						
Music Room Offices and Closets	9" x 9" Floor Tile/Mastic (Carpeted)		280 ft²			
Corridor to Music Room	9" x 9" Floor Tile/Mastic					

Note: ft<sup>2</sup> = Square feet, LF=Linear Feet. If yes, note any changes for 6-Month reinspection.

Inspector: Stephen McPherson #A1000204

Date: July 2021

**School Administrative Unit No. 65  
Kearsarge Regional School District  
SAU #65 Administrative Offices-Kearsarge Learning Center  
New London, New Hampshire**

Administrative Offices Wing Room #	Sample Description	EPA Category	Quantity	EPA Assessment	Response Action	6-Month Insp. Changes Y/N
Corridor	12" x 12" Floor Tile/Mastic (Carpeted)	Misc.	930 ft²	5	1	N
Room 12 (MC-7) Server Room	9" x 9" Floor Tile/Mastic		180 ft²			
Room 13	12" x 12" Floor Tile/Mastic (Carpeted)		200 ft²			
Room 14	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic (Carpeted)		350 ft²			
Room 15			500 ft²			
Room 16	12" x 12" Floor Tile/Mastic (Carpeted)		200 ft²			
Room 17			300 ft²			
Room 18			850 ft²			
Room 19			864 ft²			
Room 21			650 ft²			
Room 22			875 ft²			

**School Administrative Unit No. 65  
Kearsarge Regional School District  
SAU #65 Administrative Offices-Kearsarge Learning Center  
New London, New Hampshire**

Administrative Offices Wing Room #	Sample Description	EPA Category	Quantity	EPA Assessment	Response Action	6-Month Insp. Changes Y/N
Room 23	12" x 12" Floor Tile/Mastic (Carpeted)	Misc.	1,350 ft <sup>2</sup>	5	1	N
Room 24			900 ft <sup>2</sup>			

Note: ft<sup>2</sup> = Square feet. If yes, note any changes for 6-Month reinspection.

Inspector: Stephen McPherson #A1000204

Date: July 2021

**School Administrative Unit No. 65  
Kearsarge Regional School District  
SAU #65 Administrative Offices-Kearsarge Learning Center  
New London, New Hampshire**

Old Cafeteria Wing Room #	Sample Description	EPA Category	Quantity	EPA Assessment	Response Action	6-Month Insp. Changes Y/N
Cafeteria (Old)	12" x 12" Floor Tile over 9" x 9" Floor Tile/Mastic	Abated by OneSource Env, Nov. 2019				
Storage Rooms						
Corridor						

Note: ft² = Square feet. If yes, note any changes for 6-Month reinspection.

---

Inspector: Stephen McPherson #A1000204

Date: July 2021

**School Administrative Unit No. 65  
Kearsarge Regional School District  
SAU #65 Administrative Offices-Kearsarge Learning Center  
New London, New Hampshire**

The EPA Assessment Codes identified in the Table above are as follows:

1. Damaged or significantly damaged thermal system insulation Asbestos-Containing Materials (ACM).
2. Damaged friable surfacing ACM.
3. Significantly damaged friable surfacing ACM.
4. Damaged or significantly damaged friable miscellaneous ACM.
5. Asbestos-Containing Building Materials (ACBM) with potential for damage.
6. ACBM with potential for significant damage.
7. Any remaining friable ACBM or friable suspected ACBM.

The Response Action Codes identified in the Table above are as follows:

1. Monitor identified material under the Operations and Maintenance Program.
2. Repair, encapsulate or enclose identified material, decontaminate immediate area, then monitor under the Operations and Maintenance Program.
3. Remove identified material, decontaminate immediate area. Remove material from Table above.